

SECTION 14 SCHEDULES

TABLE OF CONTENTS

Section Title	Page
14.0 SCHEDULES	3
14.1 Schedule for Licensing	3
14.2 Schedule for Construction.....	3
14.3 Schedule for Operations (Receipt, Processing, and Disposal of Waste)	3
14.4 Schedule for Closure.....	3

LIST OF APPENDICES

Appendix Title	
14.1-1 Activity-Based Schedule for TCEQ Licensing	
14.1-2 LLRW Disposal Facility Development Timeline	
14.2-1 Activity-Based Schedule for Pre-Operational Site Development	
14.3-1 Activity-Based Schedule for Operations	
14.4-1 Activity-Based Schedule for Site Closure	

14.0 SCHEDULES

Provide the following proposed time schedules [30 TAC §336.708(a)(2), 30 TAC §336.706(a)(4)]:

14.1 Schedule for Licensing

The schedules should show that the applicant has considered the time needed for regulatory reviews and for public meetings and administrative hearings.

An activity-based precedence schedule for TCEQ licensing is provided in Appendix 14.1-1. The licensing phase is proposed to begin on August 6, 2004 with submittal of the WCS License Application, and conclude with issuance of a license no later than 53 months thereafter. This timeline is identical to the January 23, 2004 TCEQ Estimated Permitting Time Line.

A master timeline for LLRW Disposal Facility Development is provided as Appendix 14.1-2, and includes licensing activities and all follow-on activities.

14.2 Schedule for Construction

An activity-based schedule for pre-operational site development is provided in Appendix 14.2-1. The WCS construction phase is proposed to proceed immediately after a license is issued 53 months after License Application submittal, and concludes eleven months later. This one-year duration is presented to show a maximum construction phase duration, and may be reduced if TCEQ allows WCS to proceed with selected surface and site improvements prior to license issuance. WCS recognizes that these activities would be “at risk.” As presented, the WCS construction schedule is 12 months shorter in duration than the TCEQ estimated development timeline. A master timeline for all phases of development is provided as Appendix 14.1-2.

14.3 Schedule for Operations (Receipt, Processing, and Disposal of Waste)

An activity-based schedule for the operational period is provided in Appendix 14.3-1. The schedule includes ongoing waste receipt activities and license renewal cycles. A 35-year operational period is proposed, beginning on Month 54 and continuing through Year 41. An overall master timeline for LLRW Disposal Facility development is provided as Appendix 14.1-2.

14.4 Schedule for Closure

An activity-based schedule for site closure activities is provided in Appendix 14.4-1. Closure will begin in Year 41 and proceed for one year. This schedule is identical to the schedule included in Appendix 6.1.1-1, and does not include post closure and institutional control periods. The overall master timeline for disposal facility development is provided as Appendix 14.1-2.